

Board of County Commissioners Agenda Request

Date of Meeting: December 19, 2023
Date Submitted: December 4, 2023
To: Honorable Chairman and Members of the Board
From: Edward J. Dixon, County Administrator
Subject: Approval of Change Order #01 for Iron Bridge Road Improvements

Statement of Issue:

This agenda item seeks Board approval of Change Order #01 for Iron Bridge Road Improvements increase/change substantial completion date. Original Contract Substantial Completion date November 15, 2023, Final Payment December 5, 2023. Increase/Change Substantial Completion date to January 31, 2024, Final Payment February 5, 2024.

Background:

Iron Bridge Road was selected for funding by FDOT through their Local Agency Program (LAP) in the amount of \$655,311. The proposed project will include upgraded and extended guardrail, added paved shoulders, and improved signage at the intersection. The project will begin at the Ochlocknee River to County Road 157 for approximately 0.8 miles.

Analysis:

Upon completion of the construction phase, there is a delay in the normal manufacture time of the road signs for the signage improvement aspect of the project. Due to the Holiday, the production delay is 8 to 10 weeks.

Fiscal Impact:

FDOT has allocated funding for the above-referenced project. There will be no fiscal impact to the County.

Options:

1. Approve Change Order Number #01 for Iron Bridge Road Safety Improvement and Authorize the Chairman to sign.
2. Do not approve.
3. Board Direction.

County Administrator's Recommendation:

Option 1.

Attachments:

1. Change Order

Date of Issuance: Nov. 17, 2023

Effective Date:

Owner: **Gadsden County Board of County Commissioners**

Owner's Contract No.: 440649-1-58-01

Contractor: Capital Asphalt

Contractor's Project No.:

Engineer: Dewberry

Engineer's Project No.:

Project: **Iron Bridge Road Improvements**

Contract Name:

The Contract is modified as follows upon execution of this Change Order:

Description: This CO is for the inclusion of the wage decision and FHWA 1273.

Attachments: Contract with additions

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES <i>[note changes in Milestones if applicable]</i>
Original Contract Price: \$ NOT APPLICABLE	Original Contract Times: Substantial Completion: November 15, 2023 Ready for Final Payment: December 5, 2023 days or dates
[Increase] [Decrease] from previously approved Change Orders No. ___ to No. ___: \$ NOT APPLICABLE	[Increase] [Decrease] from previously approved Change Orders No. ___ to No. ___: Substantial Completion: NOT APPLICABLE Ready for Final Payment: _____ days
Contract Price prior to this Change Order: NOT APPLICABLE \$	Contract Times prior to this Change Order: Substantial Completion: NO CHANGES Ready for Final Payment: _____ days or dates
[Increase] [Decrease] of this Change Order: \$ 0.00 NO CHANGE	[Increase] [Decrease] of this Change Order: Substantial Completion: January 31, 2024 Ready for Final Payment: February 5, 2024 days or dates
Contract Price incorporating this Change Order: \$ NOT APPLICABLE	Contract Times with all approved Change Orders: Substantial Completion: January 31, 2024 Ready for Final Payment: February 5, 2024 days or dates

RECOMMENDED:

By: **Matthew Branch**

Digitally signed by Matthew Branch
DN: cn=Matthew Branch, c=US,
o=AECOM Technical Services Inc,
email=matt.branch@aecom.com
date=2019.09.05'00'

Title: _____
Date: _____

ACCEPTED:

By: _____
Owner (Authorized Signature)

Title _____
Date _____

ACCEPTED:

By: Edward M Mitchell Digitally signed by Edward M Mitchell
Date: 2023.11.22 14:04:16 -05'00'

Contractor (Authorized Signature)

Title _____

Date _____

Approved by Funding Agency (if applicable)

By: _____ Date: _____
Title: _____